

Final Project Completion Report

Project Name and Number: **Terminal Reservoir Basin 2 Outlet Valve Replacement, 4185**

Description: Replacement of the 48-inch outlet valve in Basin 2 of the Terminal Reservoir. The work included removal and disposal of the existing 48-inch butterfly valve and gear box, installation of a new 48-inch butterfly valve and gearbox and connection to the existing gearbox shaft. Two existing 18-inch drain valves were also replaced with owner supplied valves.

District Project Manager: Travis Christensen

Engineer:	JWCD	Design Status: 100%
Original Engineering Contract Amount:		N/A
Final Engineering Contract Amount:		N/A

Contractor:	Ellsworth Paulsen Construction	Construction Status: 100%
Original construction contract amount:		\$72,460
Total Change Order amount:		\$5,400
Final construction contract amount:		\$77,860
Total change orders as a percentage of original contract:		7.5%
Completion Schedule:		
Notice to Proceed:		8/12/2020
Final Completion:		4/22/2021

Summary of Change Orders:		
	Description	Amount
	Valve stem extension for 2 drain valves & crane standby time	\$5,400
	Total Change Order Amount:	\$5,400

Final Project Completion Report



Removing the old 48" valve.

Removing the old 48-inch valve from the Terminal Reservoir.



New 48-inch outlet valve and 18-inch drain valve installed.