

Final Project Completion Report

Project Name and Number: **JVWTP Fire Alarm Project, #4030**

Description: The project included the replacement and upgrades of the fire alarm system at Jordan Valley Water Treatment Plant. The existing fire alarms consist of three separate systems supplied by three different manufacturers. The new system integrated the three systems into one more modern and reliable system.

Engineer:	JVWCD staff	Design Status: 100%
Original Engineering Contract Amount:		n/a
Current Engineering Contract Amount:		n/a

Summary of Design Amendments:		
	Description	Amount
1	Perform materials testing for the placed asphalt	n/a
Total Design Change Order Amount:		\$0

Contractor:	Firetrol Protection Systems	Construction Status: 100%
Original construction contract amount:		\$49,874
Total Change Order amount:		\$5,100
Current construction contract amount:		\$54,974
Total change orders as a percentage of original contract:		10.2%

Summary of Construction Change Orders:		
	Description	Amount
1	Research and repair ground fault on the horns and strobe systems	\$5,100
Total Construction Change Order Amount:		\$5,100

Final Project Completion Report



New Enunciator Panel (in Control Center)



New Control Panel (behind the Operators Room)



Existing Control Panels (in Filter Gallery)