

Final Project Completion Report

Project Name and Number: Byproduct Pipeline Phase IV, #3300

Description: Construction of the final 1,500 feet of the Byproduct Pipeline into the Great Salt Lake.

Engineer:	Carollo Engineers (Bowen Collins)	Design Status: 100%
Original Engineering Contract Amount:		Part of SWGWTP Project
Current Engineering Contract Amount:		Part of SWGWTP Project

Contractor:	COP Construction	Construction Status: 100%
Original construction contract amount:		\$547,325
Total Change Order amount:		\$84,950
Current construction contract amount:		\$632,275
Total change orders as a percentage of original contract:		15.5%
Completion Schedule:		
Notice to Proceed:		8/31/2015
Final Completion:		12/22/2015

Summary of Change Orders:		
	Description	Amount
1	Lower jack & bore pit to avoid unmarked sewer line	\$95,350
2	Remove second reseeding	-\$10,400
	Total Change Order Amount:	\$84,950

Final Project Completion Report



Site before construction



Jack & bore under the freeway



Installing Pipeline



Pipeline discharge structure



Site re-seeded after construction



Pipeline being pulled through casing