

Final Project Completion Report

Project Name and Number: **4700 South 5600 West Vault Improvements, #4244**

Description: The valve vault at this location recently flooded, and all electrical equipment and connections were damaged. This project replaced all electronic equipment in the vault including the sump pump, valve actuator, and ventilation fan. Work also included trenching in the roadway and sidewalk for power, instrumentation, sump lines and flood alarm devices.

District Project Manager: Conor Tyson

Engineer: JWCD Staff	Design Status: 100%
Original Engineering Contract Amount:	NA
Final Engineering Contract Amount:	NA

Contractor: Cliff Johnson Excavating	Construction Status: 100%
Original construction contract amount:	\$95,242
Total Change Order amount:	\$0
Final construction contract amount:	\$95,242
Total change orders as a percentage of original contract:	0.0%
Completion Schedule:	
Notice to Proceed:	3/28/2022
Final Completion:	11/15/2022

Summary of Change Orders:		
	Description	Amount
	Total Change Order Amount:	\$0

Final Project Completion Report



Trenching in Roadway by vault.



New concrete pad for vents.



New electrical boxes in vault.



New ventiation fan and line in vault.



New RTU pedestal outside vault.



Installing new valve actuator.