

Final Project Completion Report

Project Name and Number: 2015 Murray Distribution Pipeline Replacements - Chevy Chase Area, #3966

Description: Replacement of approximately 20,000 feet of 6" Cast Iron piping with 8" PVC piping. The pipelines were installed between 1955 and 1965 and had been subject to frequent failures.

Engineer:	Designed by District Staff	Design Status: 100%
Original Engineering Contract Amount:		Not Applicable
Current Engineering Contract Amount:		Not Applicable

Contractor:	R.D.J. Construction	Construction Status: 100%
Original construction contract amount:		\$1,891,051
Total Change Order amount:		\$133,843
Current construction contract amount:		\$2,024,894
Total change orders as a percentage of original contract:		7.1%
Total change orders as a percentage (excluding 615 East):		-10.5%
Completion Schedule:		
Notice to Proceed:		3/26/2015
Final Completion:		12/3/2015

Summary of Change Orders:		
	Description	Amount
1	Additional night work, fire vault, and permits for 4500 S. 700 E.	\$19,048
2	New meter setters and valve for 4500 S. 700 E.	\$2,885
3	Replacement of 3 valves in AC line at 8600 S. 1700 E.	\$13,897
4	Capping 4 vavles in 5600 S., modification of connection at 935 E. 5290 S., and retrofitting the Twin Peak Elementary meter vault	\$23,141
5	Additional 2500' of line replacement along 615 E.	\$331,524
6	Reconcile unused work and material quantities	-\$256,652
	Total Change Order Amount:	\$133,843

Final Project Completion Report



Laying pipe along Chevy Chase Drive



Installation of a new hydrant on



Valving to be installed on Chevy Chase Drive



Chevy Chase Drive tie-in to Revere Drive