

Final Project Completion Report

Project Name and Number: **Jordan Aqueduct/Alpine Aqueduct Blowoff Drains, #4232**

Description: The Jordan Aqueduct Reach 4 and Alpine Aqueduct Reach 3 have several drain pipelines that historically discharged into stilling basins and onto the ground surface. With increasing development and the enclosure of the Provo Reservoir Canal, these blowoffs are no longer able to function. This project constructed new drain pipelines that connect the aqueducts to the Provo River Aqueduct and restore the ability to drain the aqueducts.

District Project Manager: Conor Tyson

Engineer: JWCD Staff	Design Status: 100%
Original Engineering Contract Amount:	NA
Final Engineering Contract Amount:	NA

Contractor: Industrial Piping and Welding	Construction Status: 100%
Original construction contract amount:	\$138,770
Total Change Order amount:	-\$6,500
Final construction contract amount:	\$132,270
Total change orders as a percentage of original contract:	-4.7%
Completion Schedule:	
Notice to Proceed:	7/18/2022
Final Completion:	11/9/2022

Summary of Change Orders:		
	Description	Amount
1	Refund of unused permit allowance.	-\$6,500
	Total Change Order Amount:	-\$6,500

Final Project Completion Report



Laying blowoff Piping at Cedar Hills Location



Laying blowoff Piping at Pleasant Grove Location



New Vault Piping at Cedar Hills Location



Connection to PRA with cathodic monitoring wires at Pleasant Grove Location



Final surface restoration at Cedar Hills Location



New Vault Piping at Pleasant Grove Location