

Final Project Completion Report

Project Name and Number: **Distribution Pipeline Replacements - 500 East & Revere Drive (3499)**

Description: Construction of approximately 8,000 linear feet of 8-inch PVC water pipe, associated main line connections and service connections along 500 East from 3300 South to 3900 South in South Salt Lake City and along Revere Drive from 5100 South to 5600 South in Murray, Utah.

Engineer: Stantec Consulting	Design Status: 100%
Original Engineering Contract Amount:	\$394,182
Current Engineering Contract Amount:	\$492,401

Contractor: TAB Construction	Construction Status: 100%
Original construction contract amount:	\$785,085
Total Change Order amount:	\$80,198
Current construction contract amount:	\$865,283
Total change orders as a percentage of original contract:	10.2%

Summary of Change Orders:		
	Description	Amount
1	Replacement of pipelines located on Peak and Revere Circle.	\$37,000
2	Modify mainline connection at 5600 South to a hot tap.	\$415
3	Increase the casing length at 5290 South and asphalt replacement on Peak and Revere Circle.	\$9,907
4	Raise and lower all valve boxes on Revere Drive after Murray City's resurfacing project.	\$3,832
5	Adjust contract time.	\$0
6	Additional service connections and modification to the connection on Wendell Drive.	\$14,263
7	Reconnect an existing hydrant to the new 10-inch waterline at 3750 South 500 East.	\$6,031
8	Modify the connection at 3700 South 500 East with an 8-inch reducer.	\$8,750
TOTAL AMOUNT OF ALL CHANGE ORDERS:		\$80,198

Final Project Completion Report



Asphalt Paving on 500 East



GPS locating of fittings on 500 East Pipeline



Compacting backfill on 500 East