

**Final Project Completion Report**

**Project Name and Number:** 6900 South 1300 East Valve Vault Upgrades, #4149

**Description:** Refurbishment of an existing valve vault including the replacement of corroded piping and valves, installation of venting and access ladder, application of paint coatings, and surface restoration. The project included the installation of a pressure sustaining valve to maintain a constant upstream pressure in the 1300 East pipeline while supplying a continuous flow to the District’s northeast system. The District received a Wattsmart funding incentive offer for this project, and Rocky Mountain Power is now verifying the energy savings before providing the incentive funding.

**District Project Manager:** Kevin Rubow

<b>Engineer:</b>	<b>JVWCD Staff</b>	<b>Design Status: 100%</b>
Original Engineering Contract Amount:	Not applicable	
Final Engineering Contract Amount:	Not applicable	

<b>Contractor:</b>	<b>Corrio Construction</b>	<b>Construction Status: 100%</b>
Original construction contract amount:		\$56,583
Total Change Order amount:		\$0
Final construction contract amount:		\$56,583
Total change orders as a percentage of original contract:		0.0%
Completion Schedule:		
Notice to Proceed:		4/28/2020
Final Completion:		7/27/2020

<b>Summary of Change Orders:</b>		
	<b>Description</b>	<b>Amount</b>
No change orders		
	Total Change Order Amount:	\$0

## Final Project Completion Report



Staging material for night time water shutdown to minimize customer impact.



Removal of existing vault piping.



Lowering new piping into vault.



New vault piping and valves.



Passive vault vent piping.



Mushroom vault vents and air-vac cover.