

Final Project Completion Report

Project Name and Number: 5200 W 6200 S TBID Meter Station Vault Improvements, #4197

Description: Taylorsville-Bennion Improvement District (TBID) has an existing meter station at 5200 West 6200 South. This meter station has not been in use for many years. TBID would like to put this meter station back in service as an additional water delivery source. This project replaced the flow meter and upgraded the existing meter station to bring it up to current standards.

District Project Manager: Conor Tyson

Engineer:	JWCD	Design Status: 100%
Original Engineering Contract Amount:		N/A
Final Engineering Contract Amount:		N/A

Contractor:	Cliff Johnson Excavating	Construction Status: 100%
Original construction contract amount:		\$76,557
Total Change Order amount:		\$1,225
Final construction contract amount:		\$77,782
Total change orders as a percentage of original contract:		1.6%
Completion Schedule:		
Notice to Proceed:		2/11/2021
Final Completion:		6/30/2021

Cost Sharing Agreement with TBID:	Construction Status: 100%
Original cost sharing amount (50%):	\$41,278
Total Change Order amount (50%):	\$613
Final cost sharing amount:	\$41,890
Total change orders as a percentage of original cost sharing agreement:	1.5%

Summary of Change Orders:		Amount
	Description	
1	Paint new valves, piping, and fittings with epoxy.	\$1,225
	Total Change Order Amount:	\$1,225

Final Project Completion Report



Old piping removed and awaiting new valves, meter, and pipeline



Completed job site with RTU cabinet, vents, and vault



Pouring concrete for new RTU pedestal



New flow meter installed with new valves, piping, and stands in the vault