

**Final Project Completion Report**

**Project Name and Number:** Security Camera Upgrade 2019, #4131

**Description:** Project to install security cameras and equipment at various sites.

**District Project Manager:** Marcelo Anglade

<b>Engineer:</b>	<b>Utah Yamas Controls</b>	<b>Design Status: 100%</b>
Original Engineering Contract Amount: Proposal price		Included with installation
Final Engineering Contract Amount:		N/A

<b>Contractor:</b>	<b>Utah Yamas Controls</b>	<b>Construction Status: 100%</b>
Original construction contract amount:		\$43,397
Total Change Order amount:		
Final construction contract amount:		\$43,397
Total change orders as a percentage of original contract:		0.0%
Completion Schedule:		
Notice to Proceed:		November 1, 2019
Final Completion:		January 30, 2020

<b>Summary of Change Orders:</b>		
Description	Amount	
Total Change Order Amount:		\$0



New cameras installed at  
3600 West 10200 South



New cameras installed at 1300 East 6400 South