

Final Project Completion Report

Project Name and Number: **Deep Well #6 and Deep Well #7 Pump Replacement, #4037**

Description: The vertical turbine pumps for Deep Well #6 and Deep Well #7 required replacement due to corrosiveness of high-salinity feed water.

District Project Manager: David McLean, PE

Engineer:	Bowen, Collins & Associates	Design Status: 100%
Original Engineering Contract Amount:		\$14,450
Final Engineering Contract Amount:		\$18,962

Contractor:	Nickerson Company	Construction Status: 100%
Original construction contract amount:		\$266,266
Total Change Order amount:		\$21,830
Final construction contract amount:		\$288,096
Total change orders as a percentage of original contract:		8.2%
Completion Schedule:		
	Notice to Proceed:	September 28, 2017
	Final Completion:	October 4, 2018

Summary of Change Orders:		Amount
	Description	
1	Extension of time for submittal review.	\$0
2	Replacement tension assemblies due to corrosion.	\$13,130
3	Replacement shaft for Deep Well #6.	\$8,700
	Total Change Order Amount:	\$21,830

Final Project Completion Report



New stainless steel pump installation at DW6



New stainless steel column pipe at DW6



New pump testing DW7



New pump installed and operating DW7