

Final Project Completion Report

Project Name and Number: SWGWTP Overflow Upgrades, #3976

Description: Install upgrades at the JWCD storm water detention basin to provide increased protection against accidental discharges from the SWGWTP to the Jordan River.

Engineer: JWCD staff	Design Status: 100%
Original Engineering Contract Amount:	n/a
Final Engineering Contract Amount:	n/a

Contractor: Corrio Construction, Inc.	Construction Status: 100%
Original construction contract amount:	\$38,999
Total Change Order amount:	\$6,972
Current construction contract amount:	\$45,971
Total change orders as a percentage of original contract:	17.9%
Completion Schedule:	
Notice to Proceed:	9/28/15
Final Completion:	2/16/2016
Summary of Change Orders:	
	Amount
1 Upgrade slide gate stems to 316 SS.	\$985
2 Upgrade actuator to add vandal proof cover.	\$890
3 Increase asphalt saw-cut length.	\$1,200
4 Increase trench depths under the farmer's field to reduce the possibility of conduit damage.	\$2,573
5 Increase trench depths under asphalt to comply with electrical code requirements.	\$1,323
Total Change Order Amount:	\$6,972

Final Project Completion Report



Before Improvements



After Improvements



Finished Project including New Storm Detention Pond Overflow Weir