

Final Project Completion Report

Project Name and Number: **Jordan Narrows & JA-4 Improvements
3929**

Description: The Project consists of improvements at several locations on the Jordan Aqueduct and appurtenant facilities: installation of valves, flow meters, bypass lines, and drain lines and an underground concrete vault structure.

Engineer:	CH2M Hill	Design Status: 100%
Original Engineering Contract Amount:		\$47,973
Current Engineering Contract Amount:		\$97,877

Contractor:	Vancon, Inc.	Construction Status: 100%
Original construction contract amount:		\$516,750
Total Change Order amount:		\$23,212
Current construction contract amount:		\$539,962
Total change orders as a percentage of original contract:		4.5%

Summary of Change Orders:		
	Description	Amount
1	Valve flange, trail closure, plug valves, drain, electrical conduit	\$10,376
2	Sleeve valve grout pads, riprap drains	\$12,836
3	Total Change Order Amount:	\$23,212
4		
5		
6		
7		
8		
9		
10		
11		
12		

Final Project Completion Report



New meters in the Sleeve Valve Vault



Before & After: Sleeve Valve Grout Pads

Final Project Completion Report



Plunger valve installed at the Jordan Narrows



New bypass line at Jordan Narrows