Final Project Completion Report

Project Name and Number: SWGWTP Air Tower Improvements, #3973

Description: JVWCD has operated the Southwest Groundwater Treatment Plant decarbonation air tower since 2012. The purpose of the decarbonator is to release excessive carbon dioxide in the reverse osmosis permeate to reduce acidity without the use of chemicals. The purpose of this project is to increase the efficiency of the system by installing new air distribution vanes, inlet filters, water distributor, and a demister assembly.

District Project Manager: David McLean/Conor Tyson

Engineer:	Heath Engineering	Design Status: 100%
Original Engineering Contract Amount:		\$5,800
Final Engineering Contract Amount:		\$14,100

Contractor:	Corrio Construction	Construction Status: 100%
Original construction contract amo	unt:	\$232,831
Total Change Order amount:		\$2,110
Final construction contract amount	:	\$234,941
Total change orders as a percentage of original contract:		0.9%
Completion Schedule:		
Notice to Proceed:		2/18/2021
Final Completion:		9/13/2021

Su	mmary of Change Orders:		
	Description	Amount	
1 New access, filter box and hood repairs, and fiberglass modifications.			\$1,267
2	New control wires		\$843
	Total Change Order Amount:		\$2,110

Final Project Completion Report



Tri-pack media balls being removed from air tower for construction inside



New troughs to evenly divide water flow in the air tower



Water flow in improved air tower, showing good distribution of flow



New sidewalk installed outside air tower building



New hood installed on top of air tower



New VFD for air blower