

Final Project Completion Report

Project Name and Number: **Reservoir Drain Improvements & Jordan Aqueduct Vault Upgrades, #3289**

Description: Improvements to the reservoir drainage systems, vault structures, yard piping, landscape and irrigation system, replace generator: 6200 South 3200 West Reservoir Site.

Engineer:	Stanley Consultants	Design Status: 100%
Original Engineering Contract Amount:		\$64,000
Current Engineering Contract Amount:		\$289,209

Contractor:	Jordan Valley Construction	Construction Status: 100%
Original construction contract amount:		\$487,521
Total Change Order amount:		\$174,102
Current construction contract amount:		\$661,623
Total change orders as a percentage of original contract:		35.7%

Summary of Change Orders:		
	Description	Amount
1	Move air gap, drain, upsize conduit, oil/water separator	\$26,899
2	Move irrigation control, add conduit, elec. Meter, inlet box, manhole	\$11,190
3	Curb gutter change, conduit & wiring from vault to pump station	\$15,392
4	Demo generator, new generator & sound wall	\$49,116
5	Changes to irrigation system & landscape	\$11,541
6	Add asphalt in 3200 West and between reservoirs	\$15,731
7	Site modifications	\$10,149
8	Flush vaults in sidewalk and landscape east of 3200 West	\$34,084

Total Change Order Amount: \$174,102

Final Project Completion Report



6200 South 3200 West: Vault in sidewalk



Landscape 6200 South 3200 West Reservoir Site



New generator, sound wall, sidewalk & fence