

Final Project Completion Report

Project Name and Number: **Point of the Mountain Actuator Replacements 4221**

Description: Replaced four actuators at the Point of the Mountain Flow Control Structure. The existing actuators were original equipment to the flow control structure, were no longer supported by the manufacturer, and were experiencing failure due to age. The new actuators have status and control features which allow remote operation of the valves.

District Project Manager: Travis Christensen

Engineer: JWCD Staff	Design Status: 100%
Original Engineering Contract Amount:	\$0
Final Engineering Contract Amount:	\$0

Contractor: Corrio Construction	Construction Status: 100%
Original construction contract amount:	\$100,930
Total Change Order amount:	\$0
Final construction contract amount:	\$100,930
Total change orders as a percentage of original contract:	0.0%
Completion Schedule:	
Notice to Proceed:	6/21/2021
Final Completion:	3/15/2023

Summary of Change Orders:		Amount
	Description	
1		
2		
	Total Change Order Amount:	\$0

Final Project Completion Report



Lowering the new actuator into place at JA-4 flow control structure.

New actuator at the JA-1 standpipe.

