

Final Project Completion Report

Project Name and Number: JWTP Electrical Generator Installation and Related Improvements, #3928

Description:

Engineer:	JVWCD Staff	Design Status: 100%
Original Engineering Contract Amount:		not applicable
Current Engineering Contract Amount:		not applicable

Contractor:	Ellsworth Paulsen Construction Company	Construction Status: 100%
Original construction contract amount:		\$664,695
Total Change Order amount:		\$67,582
Final construction contract amount:		\$732,277
Total change orders as a percentage of original contract:		10.2%
Completion Schedule:		
Notice to Proceed:		11/4/2014
Final Completion:		7/23/2014

Summary of Change Orders:		
	Description	Amount
1	Add boiler feed pump for emergency operation of Boiler on Diesel Fuel	\$14,710
2	Structural re-build of electrical substation due to hidden corrosion	\$14,744
3	Convert old generator room to functional storage room	\$22,060
4	Drainage improvements south side	\$6,186
5	Drainage improvements north side	\$11,758
6	Resolve bid allowance for remediation permits	-\$1,876
	Total Change Order Amount:	\$67,582

Final Project Completion Report



Preconstruction site

Placement of generator slab



Delivery of 12,000 gallon fuel storage tank



Final Project Completion Report



Placement of new self-contained 1000 kw generator

Finished project looking east



Finished project looking west

