

## Final Project Completion Report

**Project Name and Number:**      **Microwave Radio System Upgrade, #4066**

**Description:** Upgrade of the District's existing microwave radio system to an internet service provider. The existing microwave equipment is antiquated, experiencing failures, and is no longer supported. The new system is a fiber internet service which serves as the backbone for the SCADA, security, and voice communication systems.

**District Project Manager:** Travis Christensen

<b>Engineer:</b>	<b>Brown and Caldwell</b>	<b>Design Status: 100%</b>
Original Engineering Contract Amount:		\$49,740
Final Engineering Contract Amount:		\$46,938

<b>Provider:</b>	<b>CenturyLink</b>	<b>Status: 100%</b>
Original 3-Year contract amount:		\$134,640
Total Change Order amount:		\$0
Final 3-Year contract amount:		\$134,640
Total change orders as a percentage of original contract:		0.0%
Completion Schedule:		
Notice to Proceed:		9/18/2019
Final Completion:		1/12/2021

<b>Equipment and Support:</b>	<b>Cache Valley Electric</b>	<b>Construction Status: 100%</b>
Original contract amount:		\$49,032
Total Change Order amount:		\$0
Final contract amount:		\$49,032
Total change orders as a percentage of original contract:		0.0%
Completion Schedule:		
Notice to Proceed:		5/28/2020
Final Completion:		1/12/2021

## Final Project Completion Report

<b>Contractor:</b>	<b>SCI</b>	<b>Construction Status: 100%</b>
Original contract amount:		\$29,755
Total Change Order amount:		-\$4,607
Final construction contract amount:		\$25,148
Total change orders as a percentage of original contract:		-15.5%
Completion Schedule:		
Notice to Proceed:		4/10/2020
Final Completion:		7/2/2020

<b>Summary of Change Orders:</b>		
	<b>Description</b>	<b>Amount</b>
1	Reconcile unused conduit boring from SCI	-\$4,607
	Total Change Order Amount:	-\$4,607