Final Project Completion Report

Project Name and Number: Conservation Garden Four Exhibits, #3939

Description: Construction of four educational exhibits: 1) Water Treatment Exhibit; 2) Main Plaza Water Feature; 3) Rainwater Capture Exhibit; 4) Hardscape Exhibit. The first two demonstrate how water is transported from the mountains' reservoirs, and delivered. The last two promote the efficient use of water.

Landscaping Architect:	Deneen Powell Atelier, Inc.	Design Status: 100%
Original Engineering Contract Amount:		\$15,800
Current Engineering Contract Amount:		\$25,440

Contractor:	Straton & Bratt Landscaping	Construction Status: 100%
Original construction contract amount (Exhibits 1-3):		\$373,162
Hardscape Exhibit addition to contract:		\$162,940
Change Order amounts:		\$133,168
Final construction contract amount:		\$669,270
Completion Schedule:		
Notice to Proceed:		July 1, 2015
Final Completion:		February 25, 2017

Su	mmary of Change Orders:	
	Description	Amount
1	Concrete East Side Chlorine Exhibit	\$13,798.00
2	Footing; High Water Table	\$12,279.00
3	Primer Painting and additional metal work	\$5,645.00
4	Irrigation repair	\$1,185.00
5	Concrete pad for Garden Shed	\$23,921.00
6	Rock Wall	\$3,870.00
7	Skateboard prevention metal	\$595.90
8	Return Handrail	\$752.25
9	Removal of excess dirt onsite	\$2,180.05
10	Drip lines and green boxes	\$327.45
11	Extra gravel and footing	\$563.75
12	Shed Building	\$54,758.00
13	Credit for fence & charge for rock wall	-\$689.00
14	Block wall stone veneer	\$11,854.00
15	Additional signs	\$2,127.57
	Total Change Order Amount:	\$133,168

Final Project Completion Report



