

Final Project Completion Report

Project Name and Number: Murray and South Salt Lake Pipeline Replacements, #4110

Description: Design and replacement of distribution pipelines in Murray near 4500 South 600 East and South Salt Lake near 3300 South 200 East. The project consisted of replacing approximately 11,000 feet of cast iron pipe which was installed in the 1950's and 1960's with new C900 PVC distribution pipelines. The project also included valve replacements in the Foothills distribution system.

District Project Manager: Kevin Rubow

Engineer:	JVWCD Staff	Design Status: 100%
Original Engineering Contract Amount:	Not applicable	
Current Engineering Contract Amount:	Not applicable	

Utilities and Survey Engineer:	Project Engineering Consultants	Design Status: 100%
Original Engineering Contract Amount:		\$108,990
Current Engineering Contract Amount:		\$89,019

Contractor:	R.D.J. Construction, Inc.	Construction Status: 100%
Original construction contract amount:		\$1,886,721
Total Change Order amount:		-\$134,621
Final construction contract amount:		\$1,752,100
Total change orders as a percentage of original contract:		-7.1%
Completion Schedule:		
	Notice to Proceed:	4/1/2019
	Final Completion:	4/17/2020

Summary of Change Orders:		
	Description	Amount
1	Installation of bell joint restraints along Creekview Drive.	\$3,750
2	Additional work along 200 East and Ford Drive including 8" fire line connection and replacement of failing concrete meter boxes.	\$11,701
3	Reconcile unused work and material quantities such as asphalt pavement, flowable fill, water line loops, concrete curb and panel replacements, and additional water line appurtenances.	-\$150,072
	Total Change Order Amount:	-\$134,621



Final Project Completion Report



Installation of the 8" pipeline along Creekview Drive.



Fire line connection on 200 East.



New 3/4" service connection.



Installation of the 8" pipeline along Julep Drive.



Replacing valves in the Foothills subdivision.