

## Final Project Completion Report

**Project Name and Number:**      **JVWTP 3200 West Access Road and Site Improvements, #3912**

**Description:** Construction of a new access road from Mountain View Corridor to the JVWTP with an automatic gate and regrading of a portion of the JVWTP perimeter road.

<b>Engineer:</b>	<b>Horrocks Engineers</b>	<b>Design Status: 100%</b>
Original Engineering Contract Amount:		\$172,440
Current Engineering Contract Amount:		\$183,040

<b>Summary of Design Amendments:</b>		
	<b>Description</b>	<b>Amount</b>
1	Perform materials testing for the placed asphalt	\$10,600
Total Design Change Order Amount:		\$10,600

<b>Contractor:</b>	<b>Morgan Asphalt</b>	<b>Construction Status: 100%</b>
Original construction contract amount:		\$319,275
Total Change Order amount:		\$10,876
Current construction contract amount:		\$330,151
Total change orders as a percentage of original contract:		3.4%

<b>Summary of Construction Change Orders:</b>		
	<b>Description</b>	<b>Amount</b>
1	Install buried conduit and pull electrical wire to new lightpole	\$3,150
2	Extend drainage ditch, modify asphalt approach, and add drain	\$12,097
3	Upgrade MVC signs and improve drainage of existing ditch	\$3,910
4	Reconcile constructed quantities vs. bid quantities.	-\$8,281
Total Construction Change Order Amount:		\$10,876

## Final Project Completion Report



3200 West Access Road from MVC



New Approach into JWTP



3200 West Manual Gate



3200 West Entrance from MVC



3200 West Automatic Gate