

Final Project Completion Report

Project Name and Number: **SERWTP Asphalt Replacement, #4313**

Description: The asphalt paving around the Southeast Regional Water Treatment Plant ACTIFLO building was deteriorating due to age and suffered from poor drainage causing leaks into the basement of the ACTIFLO building. This project replaced the asphalt around the building, sloped the new asphalt towards drains, added a new gutter above the area leaking into the basement, and installed a new concrete pad at the forklift loading bay.

District Project Manager: Conor Tyson

Engineer: JWCD Staff	Design Status: 100%
Original Engineering Contract Amount:	N/A
Final Engineering Contract Amount:	N/A

Contractor: Miller Paving	Construction Status: 100%
Original construction contract amount:	\$136,827
Total Change Order amount:	\$1,500
Final construction contract amount:	\$138,327
Total change orders as a percentage of original contract:	1.1%
Completion Schedule:	
Notice to Proceed:	4/12/2024
Final Completion:	7/15/2024

Summary of Change Orders:		
	Description	Amount
1	Add concrete collars to three valves in parking lot.	\$1,500
	Total Change Order Amount:	\$1,500

Final Project Completion Report



Loading dock and area- before



Loading dock and area- after



ACTIFLO driveway area- before



ACTIFLO driveway area- after