

**Final Project Completion Report**

**Project Name and Number:** **Electric Generator Equipment and Related Facility Improvements  
Portable Generators, #2960**

**Description:** Equipment procurement of three 400 KW skid-mounted electric power generation units. Construction of site improvements at seven facilities to accommodate quick connection to the portable generator equipment for flexibility in responding to electric power disruptions.

<b>Engineer:</b>	<b>JVWCD Staff</b>	<b>Design Status: 100%</b>
------------------	--------------------	----------------------------

<b>Contractor:</b>	<b>Great Salt Lake Electric, Inc.</b>	<b>Construction Status: 100%</b>
Original construction contract amount:		\$357,224
Total change order amount:		\$22,734
Final construction contract amount:		\$379,958
Total change orders as a percentage of original contract:		6.4%
Completion Schedule:		
Notice to Proceed:		January 8, 2014
Final Completion:		October 28, 2014

<b>Summary of Change Orders:</b>		
	<b>Description</b>	<b>Amount</b>
1	Upgrade interface panel at 8578 Moniter Drive	\$16,545
2	Add concrete work at 3145 W. 11400 South	\$2,752
3	Add electrical outlets to JVWCD Vehicle Maintenance Building	\$2,135
4	Generator safety modifications to remove tripping hazards	\$1,302
	<b>Total Change Order Amount:</b>	<b>\$22,734</b>

**Final Project Completion Report**



8578 Monitor Drive performance testing



1850 East Newbury Drive Generator interface panel



Performance testing 3600 West 10200 South



Generators parked at Vehicle Maintenance Building

Final Project Completion Report



Performance testing at Terminal Reservoir



Staff training for cabling mobilization at  
13387 South 3300 West



Generator unit staged on "hook-lift" truck for  
transportation to District facilities