

Final Project Completion Report

Project Name and Number: JA-4 Station 308 Gate Valve Repair, #4081

Project Description: Remove and repair damaged gate valve.

District Project Manager: Frank Roberts

Removal:	VanCon, Inc.	Contract Status: 100%
Original Contract Amount:		\$21,312
Current Contract Amount:		\$21,312

Installation:	VanCon, Inc.	Contract Status: 100%
Original Contract Amount:		\$24,540
Current Contract Amount:		\$39,506

Contractor:	Rust Automation	Construction Status: 100%
Original construction contract amount:		\$81,196
Total Change Order amount:		\$2,258
Current construction contract amount:		\$83,454
Total change orders as a percentage of original contract:		2.8%
Completion Schedule:		
Notice to Proceed:		10/5/2017
Final Completion:		4/23/2018

Summary of Change Orders:		
	<u>Description</u>	<u>Amount</u>
1	Add 3 maximum pressure gages, adjust for actual freight charge.	\$2,258
	Total Change Order Amount:	\$2,258

Final Project Completion Report



The damaged gate valve being removed from Station 308 on the Jordan Aqueduct Reach 4

The re-built valve delivered to the flow control structure

