

## Final Project Completion Report

**Project Name and Number:** JA-4 Sleeve Valves Repair, #4124

**Description:** Preventive maintenance on SV-2 and SV-3 Sleeve Valves in the JA-4 Flow Control Structure. Valves were installed in 1981 and required rehabilitation.

**District Project Manager:** Gordon Batt/Shane Swensen

<b>Engineer:</b>	<b>NA</b>	<b>Design Status: 100%</b>
Original Engineering Contract Amount:		
Current Engineering Contract Amount:		

<b>Contractor:</b>	<b>Bailey Valve Inc.</b>	<b>Construction Status: 100%</b>
Original construction contract amount:		\$69,240
Total change order amount:		\$0
Current construction contract amount:		\$69,240
Total change orders as a percentage of original contract:		0.0%
Completion Schedule:		
Notice to Proceed:		2/26/2019
Final Completion:		5/31/2019

<b>Summary of Change Orders:</b>		
	<b>Description</b>	<b>Amount</b>
1	No change orders	
<b>Total Change Order Amount:</b>		<b>\$0</b>



Sleeve Valves at JA-4 Flow Control Structure



Repairs being made on JA-4 Sleeve Valve