

Final Project Completion Report

Project Name and Number: JA-2 Sleeve Valves Repair, #4136

Description: Preventive maintenance on SV-2 and SV-3 Sleeve Valves in the JA-2 Flow Control Structure. Valves were installed in 1981 and required rehabilitation.

District Project Manager: Gordon Batt/Shane Swensen

Engineer:	NA	Design Status: 100%
Original Engineering Contract Amount:		
Current Engineering Contract Amount:		

Contractor:	Bailey Valve Inc.	Construction Status: 100%
Original construction contract amount:		\$68,539
Total Change Order amount:		\$0
Current construction contract amount:		\$68,539
Total change orders as a percentage of original contract:		0.0%
Completion Schedule:		
Notice to Proceed:		10/29/2019
Final Completion:		1/3/2020

Summary of Change Orders:		
	Description	Amount
1	No change orders	
Total Change Order Amount:		\$0



Sleeve Valves at JA-2 Flow Control Structure



SV-2 at the JA-2 Flow Control Structure