

Final Project Completion Report

Project Name and Number: SIESTA DRIVE AND 1300 EAST 7000 SOUTH WELL PUMP AND MOTOR REPAIRS, #3641

Description: The work entailed the removal and inspection of the pump and motor at both locations. The pump, motor and pump column were inspected and repaired. The pressure transducers were replaced, the wells were re-developed and disinfected and the pump and motors were reinstalled.

Engineer: JWCD	Design Status: 100%
Original Engineering Contract Amount:	In house
Current Engineering Contract Amount:	In house

Contractor: Widdison Turbine Service, Inc.	Construction Status: 100%
Original construction contract amount:	\$187,780
Total Change Order amount:	\$28,942
Current construction contract amount:	\$216,722
Total change orders as a percentage of original contract:	15%
Completion Schedule:	
Notice to Proceed:	May 2, 2011
Final Completion:	August 14, 2014

Summary of Change Orders:	
Description	Amount
1 Costs to replace motor. Original scope assumed the motor could be repaired but upon inspection, it was determined that replacement was necessary.	\$25,210
2 Additional labor costs related to the motor replacement at the 1300 East 7000 South well site.	\$3,732
Total Change Order Amount:	\$28,942

Final Project Completion Report



1300 East 7000 South Well House



Siesta Drive Well House