#### JORDAN VALLEY WATER CONSERVANCY DISTRICT

# **Final Project Completion Report**

### **Project Name and Number:**

## 2018 Coating and Repairs Project, #4067

**Description:** The scope of this project included surface preparation, industrial coating work, and miscellaneous upgrades at the following facilities: 1MG Backwash Reservoir at JVWTP; 2) Exterior coating at two 2-MG Steel Reservoirs located at 9400 S 2800 E; 3) Exterior coating repairs at a 2-MG Steel Reservoir at 6200 S 3200 W; 4) Interior coating repairs at a 1-MG Steel Reservoir at 6000 W 4700 S; 5) and coating work on the vehicular and pedestrian bridges located at the Headquarters site.

# District Project Manager: Marcelo Anglade

Engineer:	Infinity Corrosion Control	Design Status: 100%
Original Engineering Contract Amount:		\$89,500
Final Engineering Contract Amount:		\$220,000
Original Engineering Contract Amount	ERM Environmental Consultant	\$42,600
Original Engineering Contract Amount:		\$43,600
Final Engineering Contract Amount:		\$111,600
Contractor:	Goldenwest Painting Inc.	Construction Status: 100%
Original Construction Contract Amount:		\$822,650
Total Change Order amount:		-\$167,375
Final construction contract amount:		\$655,275
Total change orders as a percentage of original contract:		-20%
Completion Schedule:		
Notice to Proceed:		10/30/2018
Final Completion:		4/30/2020

Summary of Change Orders: Description	Amount
<ol> <li>Remove grinding, weld repairs, and bolt replacement that was not needed.</li> <li>Refund of costs related to project delays.</li> </ol>	-\$19,560 -\$147,815
Total Change Order Amount:	-\$167,375

# JORDAN VALLEY WATER CONSERVANCY DISTRICT

# **Final Project Completion Report**





JVWTP Backwash Tank Exterior

JVWTP Backwash Tank - Interior Work



Headquarters Pedestrian Bridge on North Jordan Canal



Headquarters Vehicular Bridge on North Jordan Canal



Coating underway at the JVWTP Backwash Reservoir