

Final Project Completion Report

Project Name and Number: **11400 South 3200 West Site Improvements - 3915**

Description: The District recently purchased this property from the City of South Jordan. The site is occupied by several key infrastructure facilities including piping and related vaults which interconnect the Jordan Aqueduct, Southwest Aqueduct, 3200 West Pipeline, and 11400 South Pipeline as well as a meter station. This recommended project complies with the provisions of the property acquisition agreement with the City of South Jordan and will include fencing to provide improved security for the site, site grading, asphalt paving, and landscaping.

Engineer: CH2M HILL	Design Status: 100%
Original Engineering Contract Amount:	\$10,052
Current Engineering Contract Amount:	\$10,052

Contractor: US Star Paving, Inc.	Construction Status: 100%
Original construction contract amount:	\$103,340
Total Change Order amount:	\$5,581
Current construction contract amount:	\$108,921
Total change orders as a percentage of original contract:	5.4%

Summary of Change Orders:		
	Description	Amount
1	Add concrete waterways, upgrade rock retaining wall, and other miscellaneous improvements	\$5,581
2		
3		

TOTAL CHANGE ORDER AMOUNT: **\$5,581**

Final Project Completion Report



11400 South 3200 West vault site before construction.



11400 South 3200 West vault site after construction.