Final Project Completion Report

Project Name and Number: Southwest Groundwater Well Improvements, #4213

Project Description: The Southwest Groundwater Deep Well # 7 (DW7) was constructed to extract sulfate contaminated water as part of the aquifer remediation project. This well has highly corrosive water, which has created problems with the well equipment. This project performed repairs similar to those recently completed at Deep Well 6 including an improved lubrication system, stainless steel column pipe, and new marine bearings to provide longer life to the equipment. The project also included well re-development to restore well capacity.

District Project Manager: David McLean

Engineer:	CRS Engineers	Design Status: 100%
Original Engineering Contract Amount:		\$9,500
Final Engineering Contra	act Amount:	\$9,500

Contractor:	Nickerson Company	Construction Status: 100%		
Original construction contract amount:		\$393,608		
Total Change Order amount:		\$14,940		
Final construction con	tract amount:	\$408,548		
Total change orders a	s a percentage of original contract:	3.80%		
Completion Schedule:				
Notice	to Proceed:	11/29/2022		
Final Completion:		1/10/2024		

Su	mmary of Change Orders:		
	Description		
1	1 Additional well development and installation of a new level sensor		\$12,339
2	2 Provide sand tester for Deep Well 6		\$2,601
3	·		
4			
5			
6			
7			
-			
	Total Change Order Amount:		\$14,940

Final Project Completion Report



DW7 Well Pump House



Silt being removed from the well during wellredevelopment



New water "pre-lube" piping (flushes well with city water prior to start up to wet the marine bearings) and reconditioned discharge head/motor awaiting start-up



Well Redevelopment Machine



Stainless Steel Well Column Pipe awaiting installation



DW7 producing clear water