

Final Project Completion Report

Project Name and Number: **Install Pump #1 at Old Bingham Pump Station, #4275**

Description: The Old Bingham Pump Station provides pressure at Zone D to service the growing areas of South Jordan, West Jordan, and Herriman. This project provided an additional pump to support the growing demands. The project included the installation of a new pump, motor, electrical equipment, and a maintenance platform at this pump station.

District Project Manager: **Conor Tyson**

Engineer: JWCD Staff	Design Status: 100%
Original Engineering Contract Amount:	N/A
Final Engineering Contract Amount:	N/A

Contractor: Nelson Brothers Construction	Construction Status: 100%
Original construction contract amount:	\$361,530
Total Change Order amount:	\$3,840
Final construction contract amount:	\$365,370
Total change orders as a percentage of original contract:	1.1%
Completion Schedule:	
Notice to Proceed:	11/30/2022
Final Completion:	10/30/2023

Summary of Change Orders:		Amount
	Description	
1	Reduce pump column pipe to fit in pump can.	\$2,965
2	Coat valves and piping to match existing color.	\$875
Total Change Order Amount:		\$3,840

Final Project Completion Report



Installation of new pump



New motor access platforms



Completed pump, motor, valves, and piping



New Electrical Soft Start