

**Final Project Completion Report**

**Project Name and Number:**        **SWJVGWP Equipping Nine Wells (3507)**

**Description:** Equip nine wells and related site improvements for the Southwest Jordan Valley Groundwater Project. Includes two wells along 2700 West, five wells along 1300 West and two at the Treatment Plant site.

<b>Engineer: Carollo Engineers</b>	<b>Design Status: 100%</b>
Original Engineering Contract Amount: (part of overall SWJVGWP)	
Current Engineering Contract Amount: (part of overall SWJVGWP)	

<b>Contractor: Nelson Brothers Construction, Inc.</b>	<b>Construction Status: 100%</b>
Original construction contract amount:	\$3,119,160
Total Change Order amount:	\$355,309
Current construction contract amount:	\$3,474,469
Total change orders as a percentage of original contract:	11.4%

<b>Summary of Change Orders:</b>	
<b>Description</b>	<b>Amount</b>
1 Add in wells in South Jordan (original approval for W. Jordan wells)	\$2,103,340
2 Change DW1, DW8, and SW1 to Cast-in-Place vault to prevent leaking	\$52,529
3 Air-vac changes and lockset changes at DW6 and DW7	\$3,135
4 Sewer connection changes and pitless adapter modifications	\$42,682
5 Additional permit fees, DW8 pitless adapter and SW1 pump changes	\$42,548
6 Column spacers and DW1 frontage improvements	\$43,063
7 Water quality sample tap changes, S. Jordan fees and rebar modifications	\$11,787
8 Pitless electrical changes and DW7 irrigation control improvements	\$39,297
9 Plant substitutions, DW2 fencing, DW1 septic tank removal	(\$6,849)
10 DW3 fence, various electrical, grading and frontage changes	\$40,485
11 U&SL Canal headwall reconstruction, DW4 conduit	\$39,691
12 U&SL Canal retaining wall, additional air-vac valves	\$37,551
13 DW8 motor modifications	\$9,390

**TOTAL CHANGE ORDER AMOUNT: \$** **\$355,309**



## Final Project Completion Report



DW2 completed site



DW6 completed site



Installing DW2 pitless adapter



Constructing DW1 cast-in-place vault



Setting DW2 precast vault



Constructing DW7 walls