

## Final Project Completion Report

**Project Name and Number:**      **Distribution Pipeline Replacement - 2012  
3499**

**Description:** Replacement of approximately 13,000 linear feet of distribution pipelines located in South Salt Lake City and Salt Lake County, Utah. Pipeline replacements are located along 500 East, 400 East, 300 East, and 700 West.

<b>Engineer:</b>	<b>Stantec, Inc.</b>	<b>Design Status: 100%</b>
This is 1 of 4 construction bid packages under this professional service contract		
Original Engineering Contract Amount:		\$394,182
Current Engineering Contract Amount:		\$510,601

<b>Contractor:</b>	<b>Cliff Johnson Excavating</b>	<b>Construction Status: 100%</b>
Original construction contract amount:		\$1,555,675
Total Change Order amount:		(\$37,148)
Current construction contract amount:		\$1,518,527
Total change orders as a percentage of original contract:		(2.4%)

<b>Summary of Change Orders:</b>		
	<b>Description</b>	<b>Amount</b>
1	Apartment complex valve, 10-inch valve	\$7,010
2	Georgia Circle	\$61,175
3	Move hydrant, waterline loop	\$10,849
4	Care Center, fire hydrant, valve, 500 E connection modification	\$15,753
5	Modify 500 E Apartment connection	\$3,980
6	2 mainline valves, add 8" meter, 700 W Carlisle connection, loop storm drain, add line at 1300 E Woodstock	\$28,220
7	Reconcile bid quantities to final quantities	(\$164,135)
8	Total Change Order Amount:	(\$37,148)
9		
10		
11		
12		

## Final Project Completion Report



Pipeline installation at 500 East and Fox Point



500 East Pipeline Installation